

# CLAY PLAINS SWAMP - INSPECTION REPORT SUMMARIES - 2016

8/22/2019 WRB

Source	Inspector	Day	Date	Description	from	to	1640+00	1650+00	1660+00		
i55	WCE	Sun	8/7	8/7 - 8/20 "Construction and timber mat installation has commenced in the New Haven Swamp"							
		Mon	8/8								
		Tue	8/9	CLAY PLAINS SWAMP							1666+00
b4	Hallum	Wed	8/10	Setting timber mats	1640+00	1648+00					
b4	Hallum	Thu	8/11	Setting timber mats	1648+00	1654+00					
j113	Duffy	Thu	8/11	picture of mats facing S							
i55	WCE	Fri	8/12	0.24" rain							
i55	WCE	Sat	8/13	0.32" rain							
		Sun	8/14								
		Mon	8/15								
i55	WCE	Tue	8/16	0.93" rain							
		Wed	8/17								
		Thu	8/18								
j115	Ingram	Fri	8/19	Silt Fence Installed							
i56	WCE	Sat	8/20	8/20-9/3 "Timber mat road construction continues through the New Haven Swamp. Pipe has not been installed to-date."							
i56	WCE	Sun	8/21	0.28" rain							
		Mon	8/22								
		Tue	8/23								
		Wed	8/24								
		Thu	8/25								
		Fri	8/26								
		Sat	8/27								
		Sun	8/28								
		Mon	8/29								
		Tue	8/30								
i56	WCE	Wed	8/31	0.16" rain							
		Thu	9/1								
		Fri	9/2								
		Sat	9/3								
i57	WCE	Sun	9/4	9/4-9/17 "Pipe installation leading into the Red Maple/Green Ash swamp; Conditions were extremely challenging; work off timber mats"							
		Mon	9/5	- NOTE: the VHB Natural Resource maps show the Clay Plains Swamp as a "Red Maple/Green Ash swamp". These are the same location.							
b5	Music	Tue	9/6	Lowered in - YES	1633+00	1655+55					
i57	WCE	Wed	9/7	0.11" rain							
		Thu	9/8								
		Fri	9/9								
		Sat	9/10								
i57	WCE	Sun	9/11	0.46" rain							
		Mon	9/12								
		Tue	9/13								
		Wed	9/14								
Photo	VGS	Thu	9/15	photo of station 1649+00 facing north	1649+00	1649+00					
b5	Music	Thu	9/15	Lowered in and Backfill - YES	1647+00	1656+00					
j120	Ingram	Fri	9/16	Tying in pipe (photo just 2 of Cisco's photo, looking N							
b5	Music	Fri	9/16	Backfill - YES	1649+00	1666+00					
b3	Music	Fri	9/16	Ditch Complete - YES (mentions hoe getting stuck)	1649+00	1666+00					
b3	Ray	Fri	9/16	Ditch Complete (shows DOC as 3' to 3.9')	1645+87	1649+75					
		Sat									
		Sun	9/18	0.11" rain							
		Mon	9/19	0.01" rain							
b5	Ray	Mon	9/19	Backfill	1646+00	1649+75					
b7	Ray	Mon	9/19	backfilled (shows DOC as 3' to 3.9')	1646+75	1649+75					
Photo	Cisco	Mon	9/19	Video screenshot facing north (ditch open) 6:03 pm	??	??					
b3	Ray	Tue	9/20	Ditch Complete (DOC 4.1' at 1647+27; 5' to 1643+47)	1635+95	1645+87					
b5	Ray	Tue	9/20	Backfill	1637+95	1646+00					
b7	Ray	Tue	9/20	backfilled 805' (?) (shows DOC as 4' to 5')	1643+47	1647+27					
		Wed	9/21								
		Thu	9/22								
		Fri	9/23	0.5" rain							
		Sat	9/24								
		Sun	9/25								
		Mon	9/26	0.05" rain							
		Tue	9/27	0.1" rain							
		Wed	9/28								
		Thu	9/29								
j123	Ingram	Fri	9/30	Restoring Topsoil	1641+00	1747+00					
		Sat	10/1								
		Sun	10/2								
		Mon	10/3								
b7	Modeen	Tue	10/4	Finished cleanup	1633+00	1649+00					